



Staff Report

City of Manhattan Beach

TO: Honorable Mayor Montgomery and Members of the City Council

THROUGH: Geoff Dolan, City Manager

FROM: Jim Arndt, Director of Public Works
Dana Greenwood, City Engineer
Michael A. Guerrero, Principal Civil Engineer

DATE: August 5, 2008

SUBJECT: Disbursement of Progress Payment No. 2 in the net amount of \$185,076.90 to Robert G. Castongia, Inc. for 2006-2007 Water Main Project

RECOMMENDATION:

Staff recommends that the City Council pass a motion to approve the issuance of the subject progress payment.

FISCAL IMPLICATION:

FUNDING	CONTRACT	PAY	AMOUNT
Water Fund: \$515,000	Contract Award: \$447,428	1.	\$205,135.20
		2.	\$185,076.90
		Total:	\$390,212.10

DISCUSSION:

The Contractor has completed 95% of the work. Work accomplished since the last Progress Payment includes completion of tie-ins of the new water main to the existing water main system and completion of water service conversions to the new water main. The Contractor is currently constructing street resurfacing of the affected trench areas. The project remains on schedule and staff anticipates that all work should be completed by August 22, 2008.

The Contractor has submitted a request for Progress Payment No. 2 in the net amount of \$185,076.90. All work items covered by this payment have been reviewed by the Public Works Department and found to be in conformance with the plans and specifications.

Attachment: 2006-07 Water Main Location Map

xc: Henry Mitzner, Controller