

Fieldstone Time Line

- 10/15/07 Preliminary Plat**
- 12/19/07 Updated Preliminary Plat**
- 12/26/07 Wet Lands Map Approved (see email)**
- 12/28/07 Construction Documents Issued**
- 01/17/08 S&EC (Mark Allen) Septic Layout Lot 6 & 7**
- 01/24/08 Fieldstone Bid Documents**
- 02/16/08 Soils Engineer Review/Selection (Rock Issue)**
- 02/21/08 Met With C. Thomas Donegan (Land Development
Manager & Consultant (Rock Issue Advisory))**
- 02/25/08 Donegan Reviewed Construction Plans (Meet)**
- 03/07/08 Septic System Update Meeting With S&EC**
- 03/10/08 Septic System Update Meeting With S&EC**
- 03/07/08 Meeting With Land Consultant (Rock Issue)**
- 03/07/08 Septic System Update Meeting With S&EC**
- 03/10/08 Septic System Update Meeting With S&EC**
- 03/17/08 Meeting With Land Consultant**
- 04/03/08 Septic Permits Issued**
- 04/10/08 Revised Erosion Control Plans Approved**
- 08/19/08 Mellott reviewed Rock Issue**
- 09/18/08 Meeting with Mellott to Review Design Changes To
Roadway (Rock Issue)**
- 09/19/08 Failed Attempt To Dig Test Pits**
- 09/20/08 Digging Of Test Pits And Trenches**
- 10/06/08 Extension Requested**