Agenda Item #:\_



# Staff Report City of Manhattan Beach

TO:	Honorable Mayor Ward and Members of the City Council
THROUGH:	Richard Thompson, Interim City Manager
FROM:	Jim Arndt, Director of Public Works Steve Finton, City Engineer Ismael Medrano, Project Manager
DATE:	September 7, 2010
SUBJECT:	Consideration to Approve Progress Payment No. 1 in the net amount of \$196,586.55 to American Asphalt South, Inc. for the 2010 Slurry Seal Project

## **RECOMMENDATION:**

Staff recommends that the City Council pass a motion to approve the issuance of Progress Payment No. 1 in the net amount of \$196,586.55 to American Asphalt South, Inc. for the 2010 Slurry Seal Project.

## **FISCAL IMPLICATION:**

Budget			
2009-10 Capital Improvement Program (Gas Tax)	CIP 10820E	\$425,000.00	
TOTAL BUDGET		\$425,000.00	
Anticipated Expenditures			
Construction Contract (American Asphalt South, Inc.)		\$342,937.00	
Contingency (10%)		\$ 34,000.00	
TOTAL ESTIMATED EXPENDITURES		\$376,937.00	
ESTIMATED FUND BALANCE		\$ 48,063.00	
Recommended Progress Payment: American Asphalt South, Inc.			
Progress Payment No. 1 (Recommended)		\$196,586.55	
Total Progress Payments to Date		\$196,586.55	
Balance in Contract		\$146,350.45	

### **BACKGROUND:**

At its meeting of June 15, 2010, Council passed a motion to award a contract in the net amount of \$342,937.00 for the 2010 Slurry Seal Project to American Asphalt South, Inc., and authorized the Director of Public Works to approve additional work in an amount not-to-exceed \$34,000.00.

As a routine maintenance measure, the Public Works Department slurry seals asphalt streets and parking lots on a seven-year cycle. Slurry seal is a mixture of fine aggregates and emulsified asphalt spread in a thin layer over asphalt pavements. The process fill cracks, provides a new wearing surface and increases pavement life by mitigating water intrusion. The slurry seal is applied in liquid form and dries in approximately four hours depending on temperature and humidity. The process is performed through a one-day operation with minimal inconvenience to residents.

The streets slurry sealed under the proposed contract are in the area bounded by: Sepulveda Boulevard to the east, Ardmore Avenue to the west and north, and Manhattan Beach Boulevard to the south (see attached map). Cedar Avenue from Marine Avenue to  $18^{th}$  Street and  $22^{nd}$  Street from Sepulveda Boulevard to Cedar Avenue were excluded from last year's slurry seal project due to water mains installed in those streets in June 2010. Additionally, staff directed the contractor to slurry seal  $6^{th}$  Street from Ardmore Avenue to Pacific Avenue and Pacific Avenue from  $6^{th}$  Street to  $5^{th}$  Street after completion of water mains on those streets.

17<sup>th</sup> Street from Ardmore Avenue to the westerly cul-de-sac and 18<sup>th</sup> Street from Ardmore Avenue to Flournoy Road were not slurry sealed this year. Those streets are scheduled for more extensive rehabilitation in Fiscal Year 2010-11.

### **DISCUSSION:**


The Contractor has completed the slurry process on all the streets. Due to an unexpected global shortage of thermoplastic striping material, permanent striping has been delayed until the end of August. Temporary paint has been put down for all pavement markings to ensure public safety until the thermoplastic can be applied.

The Contractor has submitted a request for Progress Payment No. 1 in the net amount of \$196,586.55 for work completed to date. All work items covered by this payment have been reviewed by the Public Works Department and found to be in conformance with the plans and specifications.

Attachment: Map

xc: Henry Mitzner, Controller Jeanne D. O'Brien, Accountant





Agenda Item #:\_\_\_\_\_